



Roupell Park Estate
Construction Programme

ID	Task Name	Duration	Start	Finish	% Comple	24/11	21 February 23/02	25/05	01 September 24/08	23/11	11 March 22/02	23/05	21 September 22/08	21/11	01 April 20/02	22/05	11 October 21/08	20/11
1	Roupell Park Estate Construction Programme	567 days?	Tue 26/05/15	Wed 06/09/17	3%													
2	Pre construction works	93 days	Tue 26/05/15	Mon 05/10/15	100%													
26	Commencement of construction works	404 days?	Mon 25/01/16	Wed 06/09/17	0%													
56	Tanhurst House	160 days	Mon 25/01/16	Wed 07/09/16	5%													
27	Thursley House	155 days	Mon 07/03/16	Wed 12/10/16	0%													
41	Outwood House	156 days?	Mon 18/04/16	Thu 24/11/16	0%													
177	Hyperion House	206 days?	Wed 01/06/16	Fri 07/04/17	0%													
146	Warnham House	185 days?	Wed 03/08/16	Thu 11/05/17	0%													
131	Tilford House	166 days?	Thu 06/10/16	Fri 16/06/17	0%													
162	Witley House	168 days?	Thu 06/10/16	Tue 20/06/17	0%													
86	Brockham House	164 days	Thu 17/11/16	Wed 26/07/17	0%													
193	Elstead House	164 days?	Tue 22/11/16	Mon 31/07/17	0%													
101	Deepdene Lodge	164 days	Thu 19/01/17	Wed 06/09/17	0%													
116	Dunsfold House	150 days	Mon 30/01/17	Mon 28/08/17	0%													
71	Albury Lodge	100 days	Fri 10/03/17	Fri 28/07/17	0%													
208	Practical Completion	0 days	Fri 21/07/17	Fri 21/07/17	0%													